

Newcastle Re-pipe Project Readiness

Updates as of: 12/13/2022

Volunteered=	
Ready=	
In Progress=	
Completed=	

600 Squire Cir

201	202	203	204 Complete
101	102	103	104 Complete

700 Landover Cir

201	202	12-Dec 203 Comfirm	204
101	102	12-Dec 103 Comfirm	104

605 Squire Cir

201	19-Dec 202 Comfirm	203	204
101	19-Dec 102 Comfirm	103	104

708 Landover Cir

201	DEC 202	14-Nov 203 Comfirm	204
101	DEC 102	14-Nov 103 Comfirm	104

9th

608 Squire Cir

21-Nov 201 Complete	202	March 203	18-Nov 204 Complete
21-Nov 101	102	March 103	18-Nov 104 Complete

709 Landover Cir

17-Oct 201 Complete	18-Oct 202 Complete	1-Nov 203 Comfirm	19-Oct 204 Complete
17-Oct 101 Complete	18-Oct 102 Complete	1-Nov 103 Complete	19-Oct 104 Complete

1st

613 Squire Cir

201	202	203	15-Jan 204
101	102	103	104

716 Landover Cir

14-Nov 201 Comfirm	25-Nov 202 Complete	16-Nov 203 Comfirm	17-Nov 204 Comfirm
14-Nov 101 Comfirm	102 No Access	16-Nov 103 Complete	17-Nov 104 Comfirm

6th

621 Squire Cir

201	202	203	204
101	102	103	104

717 Landover Cir

201	202	April 203	204
101	102	April 103	104

629 Squire Ct

20-Dec 201 Comfirm	202	9-Jan 203 Comfirm	31-Oct 204 Comfirm
20-Dec 101 Comfirm	LVM	9-Jan 103 Comfirm	31-Oct 104 Complete

721 Landover Ct

201	202	203	204
101	102	103	104

Newcastle Re-pipe Project Readiness

Updates as of: 12/13/2022

Volunteered=	
Ready=	
In Progress=	
Completed=	

637 Squire Ct

201	202	203	204
101	102	103	104

725 Landover Ct

23-Jan 201 Comfirm	202	203	Jan 204
23-Jan 101 Comfirm	102	103	Jan 104

645 Squire Ct

27-Oct 201 Comfirm	28-Oct 202 Comfirm	18-Nov 203 Comfirm	21-Oct 204 Comfirm
27-Oct 101 Comfirm	28-Oct 102 Comfirm	18-Nov 103 Comfirm	21-Oct 104 Comfirm

729 Landover Ct

23-Jan 201 Comfirm	202	203	JAN 204
23-Jan 101 Comfirm	102	103	Jan 104

653 Squire Cir

201	202	203	204
101	102	103	104

733 Landover Ct

201	202	203	204
101	102	103	104

654 Squire Cir

Jan 201	Jan 202	Jan 203	Jan 204
Jan 101	Jan 102	Jan 103	Jan 104

737 Landover Ct

28-Nov 201 Comfirm	202	203	Mid Jan 204
28-Nov 101 Complete	102	103	Mid Jan 104

661 Squire Cir

201	24-Oct 202 Complete	11-Nov 203 Comfirm	204
101	24-Oct 102 Complete	11-Nov 103 Complete	104

738 Landover Cir

201	202	203	10-Jan 204 Comfirm
101	102	103	10-Jan 104 Comfirm

662 Squire Cir

8-Nov 201 Comfirm	9-Nov 202 Complete	10-Nov 203 Complete	11-Nov 204 Comfirm
8-Nov 101	9-Nov 102	10-Nov 103	11-Nov 104

741 Landover Cir

2-Nov 201 Complete	3-Nov 202 Complete	1-Dec 203 Complete	7-Nov 204 Comfirm
2-Nov 101	3-Nov 102	1-Dec 103	7-Nov 104

Newcastle Re-pipe Project Readiness

Updates as of: 12/13/2022

Volunteered=	
Ready=	
In Progress=	
Completed=	

Complete	Confirm	Complete	Confirm
----------	---------	----------	---------

Complete	Confirm	Complete	Confirm
----------	---------	----------	---------

669 Squire Cir

201	202	7-Nov 203 Complete	204
101	102	7-Nov 103 Confirm	104

744 Landover Cir

201	202	203	204
101	102	103	104

677 Squire Cir

201	1-Nov 202 Complete	17-Jan 203 Comfirm	204
101	1-Nov 102 Complete	17-Jan 103 Comfirm	104

745 Landover Cir

201	202	203	204
101	102	103	104

685 Squire Cir

201	202	Jan 203	23-Nov 204 Complete
101	102	Jan 103	23-Nov 104 Confirm

7th

749 Landover Cir

201	202	203 Last one
101	102 Mid Apr	103 Last one

686 Squire Cir

9-Jan 201 Comfirm	202	203	204
9-Jan 101 Comfirm	102	103	104

8th

752 Landover Cir

201	202	203	204
101	102	103	104

784 Landover Cir

2-Dec 201 Complete	202	Jan 203	204
2-Dec 101 Comfirm	102	Jan 103	104

768 Landover Cir

201	30-Nov 202 Complete	203	204
101	30-Nov 102 Confirm	103	104

776 Landover Cir

201	202	203	1-May 204 Comfirm
			1-May

Newcastle Re-pipe Project Readiness

Updates as of: 12/13/2022

Volunteered=
Ready=
In Progress=
Completed=



101	102	103 1st Jan	104 Comfirm
-----	-----	----------------	----------------